


WP1880

UPDATE 1/18/2024

M.U.D. contractor, M.E. Collins and their contractor, Veskerna, have completed the tasks that can be done for the season. They will return in the Spring when work on water mains and pipes can be performed better due to the weather and frost levels in the ground. Every effort has been made to clean the area as much as possible.



S 68th Ave Howard to Leavenworth
Main installation and service reconnections completed
some restoration remains

S 68th St Howard to Leavenworth
Main installation and service reconnections completed
future tie in work remains at 68th & Leavenworth
restoration remains

S 67th Ave Howard to Leavenworth
Main installation will start after the crew starts back up again Spring 2024 and be installed on the west side of the street, service reconnections and restoration remain

S 67th St Howard to Leavenworth
Main installation will start after the crew starts back up again Spring 2024 and be installed on the west side of the street, service reconnections and restoration remain

S 69th St Farnam to Howard
Main installation, service reconnections and restoration completed

S 68th Ave Farnam to Howard
Main installation, service reconnections and restoration completed

S 68th St Farnam to Howard
Main installation, service reconnections and restoration will take place after the crew starts again Spring 2024

S 69th St Dodge to Farnam
Main installation and service reconnections completed
some restoration remains

S 68th Ave Dodge to Farnam
Main installation and service reconnections completed
some restoration remains

S 68th St Dodge to Farnam
Main installation completed
Service reconnections will start Spring 2024
restoration remains

Abandon:
9,630' +/- of 6" CI Water Main

Install:
640' +/- of 8" PVC Water Main
9,080' +/- of 6" PVC Water Main

WP1880

