

PHASE 5

Main installation work is on hold until other utility work in the area is completed
Service work continues
Final connection and cutoff of old main work remains

PHASE 7

All main installation work is completed
Service work continues
Final connection and cutoff of old main work remains

PHASE 8

Started November 13, 2025

PHASE 5 gas relocation
Project R2300
Farnam from 19th to 28th
STARTED JULY 7, 2025

PHASE 1 gas relocation
Project R2263
Farnam 15th to 18th
COMPLETED

PHASE 3 gas relocation
Project R2281
10th and East Loop
COMPLETED

PHASE 4 gas relocation
Project R2289
Farnam from 37th to 40th
COMPLETED

PHASE 2 gas relocation
Project R2266
Farnam from 37th to Turner Blvd
COMPLETED

PHASE 8 gas relocation
Project R2339
Farnam and Harney from Turner to 28th
STARTED NOVEMBER 13, 2025

PHASE 7 gas relocation
Project R2328
Harney from 20th to 28th
STARTED AUGUST 11, 2025

PHASE 6 gas relocation
Project R2320
Harney from 10th to 19th
COMPLETED

The crew will soon abandon several old vaults in the Phase 6 area, a process that should take only a few days. Once completed, this will conclude Phase 6.